

Quarterly Progress Report # 2

TCF Primary School – Ali Hasan Mangi Campus



For: Ali Hasan Mangi Memorial Trust. c/o Ms. Naweem Mangi

Date: 25 January 2010

Project Summary

Academic Year	April 2010
No. of Units	One primary unit*
Project Timeline	March 2009 – June 2010
Location	Khairo Dero, Larkana
Student Capacity	210

* Each unit is one academic block, or one section per class (Primary = grades KG-V, Secondary = grades VI-X)

Funds Status (PKR)

Funds Committed for Establishment	PKR 12,008,700
Funds Received	PKR 5,936,403
Balance Outstanding	PKR 6,072,297

Construction Update

Since the last update, foundation work including steel cutting, bending and binding work has been completed. Plinth beam has been poured and brick masonry for the ground floor is currently in progress.

Construction Task List

Design	Complete
Layout	Complete
Excavation and foundation	Complete
Plinth	Complete
Brick masonry (ground & 1 st)	In progress on ground floor
Roof slab (ground & 1 st)	-
Interior Finishing	-
Exterior Finishing	-
Plaque & signage	-

Construction Timeline

	Mar-09	Apr-09	May-09	Jun-09	Jul-09	Aug-09	Sep-09	Oct-09	Nov-09	Dec-09	Jan-10	Feb-10	Mar-10	Apr-10	May-10	Jun-10	Jul-10	Aug-10	Sep-10
Acquisition of Land	█	█																	
Architect Design			█	█	█	█	█												
Construction						█	█	█	█	█	█	█	█	█	█	█	█	█	█
Furniture & Supplies																			
School Van																			
Hiring & Training																			
Uniforms & Books																			
Commencement of Classes																			

↑ We are here

Key Proposed time

Actual Time

Quarterly Progress Report # 2

TCF Primary School – Ali Hasan Mangi Campus

Photographs



Distant view of site



Steel cutting, bending and binding work on site



Shuttering work in progress



Panoramic view of the site